

APPENDIX I

TERMs Implementation Reports

From: Moss, David [mailto:David.Moss@montgomerycountymd.gov]
Sent: Friday, November 02, 2007 3:03 PM
To: Daivamani Sivasailam
Subject: RE: TERM Tracking Sheet

Siva,

You are correct. The Germantown Transit Center is completed.

David

-----Original Message-----

From: Daivamani Sivasailam [mailto:siva@mwkog.org]
Sent: Tuesday, October 30, 2007 11:20 AM
To: Moss, David
Cc: Anant Choudhary
Subject: TERM Tracking Sheet

David:

As part of the conformity analysis we have been reviewing the TERM Tracking Sheet. All the projects in Montgomery County are up-to-date except one (Germantown Transit Center) line item # 95 in the tracking sheet. It should have been completed in 2004 or 2005 according to the original schedule. Can you reply with an email if the project is complete? Thanks

Siva

Daivamani Sivasailam
Principal Transportation Engineer
MWCOG
202 962-3226
siva@mwkog.org

From: Daivamani Sivasailam
Sent: Wednesday, December 12, 2007 9:21 AM
To: Jane Posey
Subject: FW: MDOT TERMS Status

Jane:

We have incorporated the MDOT comments in the tracking sheet that is shown attachment C in the short report.

Siva

Daivamani Sivasailam
Principal Transportation Engineer
MWCOG
202 962-3226
siva@mwcog.org

From: Anant Choudhary
Sent: Tuesday, December 11, 2007 3:15 PM
To: Daivamani Sivasailam
Subject: FW: MDOT TERMS Status


From: Ian Beam [mailto:ibeam@mdot.state.md.us]
Sent: Tuesday, December 11, 2007 1:37 PM
To: Anant Choudhary
Subject: RE:

Please see the attached document for the update on the MDOT TERMS status

MEMORANDUM

DATE: September 20, 2006

TO: FY2007 – 2012 TIP Air Quality Conformity File

FROM: Nicholas W. Ramfos, Chief 
Alternative Commute Programs

SUBJECT: Implementation of Commuter Connections Regional Transportation Emission Reduction Measure (TERMs) and the Commuter Connections Operations Center

The Commuter Connections regional TERM projects programmed and implemented for the FY95, FY96, FY 97 and FY98 Transportation Improvement Programs (TIP) for the Washington metropolitan region for the purpose of reducing Nitrogen Oxides and Volatile Organic Compound emissions and achieving air quality conformity for the TIP include Employer Outreach, Guaranteed Ride Home, Telework Resource Center, Integrated Rideshare programs, and the Mass Marketing TERM (M-101a) adopted in the FY 97-02 TIP and advanced for implementation in the FY 98-03 TIP.

Impact results for each of these TERMS were produced through a vigorous evaluation methodology implemented by Commuter Connections staff and several consulting firms. An analysis report was completed in 2005. Using the results from the analysis report, growth in the program between the 2005 and the 2010 emissions benefits for the TERMS were estimated and results are as follows:

TERM No	TERM Name	VOC (tons/day)	NOX (tons/day)
M-92	Telework Resource Center TERM	0.0634	0.1095
M-47C	Guaranteed Ride Home	0.0852	0.1581
M-47C	Employer Outreach	0.4023	0.6571
M-70B	Employer Outreach - Bicycling	0.0013	0.0018
	M-47C and M-70 B subtotal	0.4887	0.8170
M-47*	Integrated Rideshare	0.0381	0.0696
M-101A	Mass Marketing	0.0385	0.0646

* Virginia is discontinuing the project after December 31, 2006





COMMONWEALTH of VIRGINIA

DAVID S. EKERN, P.E.
COMMISSIONER

DEPARTMENT OF TRANSPORTATION

14685 Avion Parkway
Chantilly, VA 20151
(703) 383-VDOT (8368)

October 5, 2007

Mr. Ronald F. Kirby
Director, Department of Transportation Planning
Metropolitan Washington Council of Governments
777 N. Capital Street, N.E.; Suite 300
Washington, D.C. 20002

RE: Implementation Status of TERMS (CMAQ and Non-CMAQ)

Dear Mr. Kirby:

Enclosed is an update to the implementation status report for all Virginia-funded Transportation Emissions Reduction Measures (TERMs) for which the region has taken credit either in the present or previous conformity analysis of the TIP and CLRP. The TIP periods covered in this report are from 1994-1999 to 2008-2013. This submission updates the implementation status report submitted to you on October 5, 2006.

Mr. Randy Hodgson (703-383-2216) is my point of contact on this matter should you have any questions.

Sincerely,

A handwritten signature in cursive script, appearing to read "Robert H. McDonald".

Robert H. McDonald, P.E.
Chief, Planning Section

Enclosure

Transportation Emission Reduction Measures - STATUS REPORT FROM VDOT FOR FY 08- 13 TIP AND 2007 CLRP

TERM No.	CREDIT TAKEN	TIP CREDITED	AGENCY	PROJECT	IMPLEMENTATION STATUS				STATUS REPORT
					FULL	SCALED BACK	UNDER-WAY	REMOVED	
19	X	1994-99	PRTC	VRE Woodbridge Parking Expansion (add 500 spaces)	X				Completed @ Rippon, Woodbridge ('03) and Lorton ('02)
20	X	1994-99	ALEX	King St. Metrotrail access improvements	X				Completed 2006.
51	X	1995-00	ALEX	Alexandria Telecommuting Pilot Program	X				Completed in 2001
54	X	1995-00	FFX CTY	City of Fairfax Bus Shelters	X				Completed in 2004
56	X	1995-00	VDOT	Cherry Hill VRE Access			X		Complete construction - July 2008
66	X	1995-00	VDOT	Commuter Lots - District Wide (1,400 spaces)	X				I-95 / 123 lot in 1995, Western Reg. Lot in 2001. 4/13/04 report.
67	X	1995-00	VDOT	I-66 and Stringfellow Rd. Park and Ride (365 spaces)	X				Completed in 2000. 3/30/01 report.
69	X	1995-00	ARLG / FFX CO.	Bicycle Trails and Facilities (Arlington & Fairfax Co. - 7 locations)	X		X		Projects 4 & 6 incomplete due to incomplete funding. Project #6 projected to be complete in 2008, and Project #4 projected to be completed in mid 2009. Project 3 revised to sidewalks & wide-curb lanes only, not bike lanes. All others complete.
70	X	1995-00	VDOT	Improved Access to VRE Rail 2 Stations	X		X		Burke station completed 2001. Brooke station - phase 2 nearing completion in October, 2007. Phase 3 to ad in July, 2012. Phase 4 after 2013. Previously, Phase 4 also scheduled for 2012.
77		1996-01	ALEX	Duke Street Pedestrian Bridge			X		Construction to be completed by Dec. 2007
79	X	1996-01	FFX CO.	Fairfax County Bus Shelters (10 shelters)	X				Five completed in 1999, rest in 2001.
82	X	1996-01	ARLG / FFX CO.	Old Dominion Drive Bike Trail			X		Arlington completing design review and permitting. Construction anticipated in early 2008. Previously slated for construction in 2007.
85	X	1996-01	FFX CO.	Fairfax County Bus Shelters (5 shelters)	X				All 5 shelters installed in 2001.
117	X	1998-03	ARLG	Arlington County Four Mile Run Bike Trail					Construction commenced September, 2007, to be completed March, 2009. Previously construction scheduled for 2007.
119	X	1998-03	FFX CTY	Fairfax City Bus Replacement	X				Completed in 2003.
125	X	1999-04	FFX CO.	(Transit Center at 7 Corners) Fairfax County Bus Shelters	X				6 Bus shelters built in 2001 since Transit Center project delayed.
126	X	1999-04	FAL CHR	Falls Church Clean Diesel Bus Service	X				Pilot program in 2003 & 2004. City operates service in 2005.
127	X	1999-04	VDOT	VA 234 Bike Trail			X		Completion by 2008.
133	X	2000-05	VDOT	Gambrell / Hoopes Rds. Park and Ride Lot (250 spaces)	X				Completed in 2004.
134	X	2000-05	VDOT	Backlick Rd. / Franconia Springfield Pkwy. P&R Lot (300 spaces)	X				Project complete, to be opened to public by November, 2007.
135	X	2000-05	VDOT	Accotink-Gateway Connector Trail	X				Completed in 2005

Transportation Emission Reduction Measures - STATUS REPORT FROM VDOT FOR FY 08-13 TIP AND 2007 CLRP

TERM No.	CREDIT TAKEN	TIP CREDITED	AGENCY	PROJECT	IMPLEMENTATION STATUS				STATUS REPORT
					FULL	SCALED BACK	UNDERWAY	REMOVED	
136	X	2000-05	VDOT	Columbia Pike Trail - Now named Cross County Trail			X		Construction of Phase 2 (Cross County Trail - Accotink Stream Valley-Lake Accotink dam to Hunter Village Drive) scheduled for bid, Fall, 2007. Previously going to be constructed in 2007, now estimated to be complete in 2009.
137	X	2000-05	VDOT	Lee Highway trail			X		County reports project is in pre-final design stage. Previously to be constructed in 2007.
138	X	2000-05	ARLG	Arlington Countywide Bus Shelter Improvements	X				Shelter & Upgrades Complete.
139	X	2000-05	ARLG	Pentagon Metrostation Improvements (Access & Bus routing)	X				Completed in 2003.
176	X	2003-08	VDRPT	Universal Transportation Access Program	X				All Northern Virginia public transit systems outfitted with SmartTrip Fare collection system, which is interoperable with WMATA's system.
177	X	2003-08	VDRPT	Interactive Rideshare & Kiosk Initiative			X		Phase I of project to be complete in January, 2008 and then Phase II will start.
178	X	2003-08	VDRPT	Mobile Commuter Stores	X				Completed in 2005
179	X	2003-08	VDRPT	Telework Incentive Program (Telework VA)	X				Orig. Program completed. Re-introduction slated for late fall '06
180	X	2003-08	VDOT	Commuter Choice (NoVA State Govt. only)	X				Operational since 2001.
184	X	2003-08	VDOT	Van Start / Van Save	X				Operational since 2002 & till 2006.
187	X	2003-08	VRE	VRE Mid-Day Train Service	X				On-going service started 2002.
190	X	2003-08	VDOT	Employer Vanpool Program (Bridge Bucks)			X		Pilot program started in 2004. Funded till 2008.
191	X	2003-08	LOU CO.	Town of Leesburg P&R Lot (150 spaces)					Project scheduled for completion in late 2008 or early 2009. Previous completion date was 2007.
192	X	2003-08	VDOT	District-wide P&R Lots (2,400 spaces)	X				At various locations. Most done by 2002. 1 more by 2005.
193	X	2003-08	VDOT	Additional Parking at 4 Metro stations (4,000 spaces)	X				All four (4) P & R lots completed by 2005.
195		2003-08	VDOT	VDOT - Travel Management System (Surveillance & Assistance)	X				This is part of the Regional Traveler Information System (# 161). Virginia system has been since 2000.
218	X	2003-08	VDOT	MV-92 Telecommuting Program - Expanded	X				Completed in 2005
219	X	2003-08	VDOT	MV-123 Employer Outreach for Public Sector Employees	X				Project has been completed. Emissions reductions credit included under Commuter Connection TERM program.
220	X	2003-08	REGION	Signal System Optimization	X				This is an on-going program involving all signals that VDOT has responsibility for.

Jane Posey

-----Original Message-----

From: Kristin M. Haldeman [mailto:khaldeman@wmata.com]

Sent: Monday, September 25, 2006 9:32 AM

To: Daivamani Sivasailam

Cc: Nat Bottigheimer; Tomika Hughey; Thomas Harrington; Wendy Jia

Subject: WMATA projects on the TERM Tracking Sheet

Two projects that WMATA had underway on the TERM Tracking sheet have been fully implemented. They are:

Item 143: Ultra Low Sulfur Diesel Fuel with CRT filters * completed installation, June 2006

Item 197: 250 CNG buses * completed purchase and in service, June 2006.

With this status report all the WMATA projects have been fully implemented.

Kristin Haldeman

Office of Business Planning & Project Development

Washington Metropolitan Area Transit Authority

600 Fifth Street, NW

Washington, DC 20001

202-962-1848

202-962-1409 (fax)

From: Keys, Maurice (DDOT) [mailto:Maurice.Keys@dc.gov]
Sent: Tuesday, October 16, 2007 3:28 PM
To: Anant Choudhary; Daivamani Sivasailam
Cc: Rawlings, Mark (DDOT); Sebastian, Jim (DDOT); Rybeck, Rick (DDOT)
Subject: RE: TERM status reports

Anant: [See project 146, Bicycle Lanes in the District of Columbia](#). The project remains underway and the District has completed 24 miles to date. Do you need formal correspondence?

Maurice